

PENNIES FOR PROGRESS

| Program 1 | | | | | | | | |
|-------------------------|------------------------|------------------------------------|----------------------|----------------------------------|-----------------------------------|-------------------------|---------------------------|--------------|
| Referendum Passed: 1997 | | Tax Collection began: 1st Qrt 1998 | | Referendum Budget: \$99,255,000 | | Total Cost: 189,846,087 | Tax Expired: 4th Qrt 2004 | Projects: 14 |
| Program 2 | | | | | | | | |
| Referendum Passed: 2003 | | Tax Collection began: 1st Qrt 2005 | | Referendum Budget: \$173,000,000 | | Total Cost: 184,000,000 | Tax Expired: 4th Qrt 2011 | Projects: 25 |
| Program 3 | | | | | | | | |
| Referendum Passed: 2011 | | Tax Collection began: 1st Qrt 2012 | | Referendum Budget: \$161,000,000 | | Total Cost: 170,000,000 | Tax Expired: 1st Qrt 2018 | Projects: 14 |
| Program 4 | | | | | | | | |
| Referendum Passed: 2017 | | Tax Collection began: 2nd Qrt 2018 | | Referendum Budget: \$277,920,000 | | | Tax Expires: 1st Qrt 2025 | Projects: 16 |
| Project Number | Project Type | Project Name | Total Project Budget | Project Status | Estimated Construction Completion | Design Engineer | Construction Company | |
| 97028-001 | Multilane | Highway 5 West | \$46,680,281 | Complete | Complete | Wilbur Smith Associates | Eagle Construction | |
| 97028-013 | Multilane | Highway 5 East | \$10,478,502 | Complete | Complete | Campco Engineering | Boggs Paving | |
| 97028-002 | Multilane | Herlong Av/India Hook Rd | \$15,592,253 | Complete | Complete | Campco Engineering | Blythe Development | |
| 97028-005 | Multilane | SC Highway 161 | \$13,377,318 | Complete | Complete | Campco Engineering | Sloan Construction | |
| 97028-006 | Multilane | SC Highway 274 | \$30,001,744 | Complete | Complete | Campco Engineering | Eagle Construction | |
| 97028-008 | Three-Lane | Saluda Street | \$78,479 | Complete | Complete | STV | Blythe Development | |
| 97028-010 | Three-Lane | Ebenezer Road | \$2,142,766 | Complete | Complete | Campco Engineering | Sealand Contractors | |
| 97028-014 | Safety | School Road Improvements | \$609,574 | Complete | Complete | Various | Various | |
| 97028-012 | Multilane | SC Highway 5 Bypass | \$3,995,526 | Complete | Complete | Florence & Hutcheson | Boggs Paving | |
| 97028-007 | Multilane | SC Highway 901 | \$19,618,513 | Complete | Complete | STV | US Group | |
| 97028-003 | Multilane | SC Highway 160 | \$9,866,728 | Complete | Complete | The LPA Group | Boggs Paving | |
| 97028-011 | Multilane | SC Highway 121 (SC 72) | \$3,494,369 | Complete | Complete | STV | Eagle Construction | |
| 97028-009 | Multilane | Cherry Road | \$4,854,799 | Complete | Complete | Campco Engineering | Callahan Construction | |
| 97028-004 | Two-Lane New Alignment | Fort Mill Northern Bypass | \$14,598,583 | Complete | Complete | STV | Eagle Construction | |

The contents of this report are based on known quantities and conditions at the time information was made available and may or may not accurately show the cost schedule details or planned improvements resulting from this Pennies For Progress Program.