

PENNIES FOR PROGRESS

Program 1								
Referendum Passed: 1997		Tax Collection began: 1st Qrt 1998		Referendum Budget: \$99,255,000		Total Cost: 189,846,087	Tax Expired: 4th Qrt 2004	Projects: 14
Program 2								
Referendum Passed: 2003		Tax Collection began: 1st Qrt 2005		Referendum Budget: \$173,000,000		Total Cost: 184,000,000	Tax Expired: 4th Qrt 2011	Projects: 25
Program 3								
Referendum Passed: 2011		Tax Collection began: 1st Qrt 2012		Referendum Budget: \$161,000,000		Total Cost: 170,000,000	Tax Expired: 1st Qrt 2018	Projects: 14
Program 4								
Referendum Passed: 2017		Tax Collection began: 2nd Qrt 2018		Referendum Budget: \$277,920,000			Tax Expires: 1st Qrt 2025	Projects: 16
Project Number	Project Type	Project Name	Total Project Budget	Project Status	Estimated Construction Completion	Design Engineer	Construction Company	
03020-005a	Shoulder Widening	SC Highways 49/211/97/ Nimitz Road Loop Phase I	\$7,256,336	Complete	Complete	Phase I - SCDOT	Granite Construction	
03020-011	Safety	McConnell's Highway	\$14,822,008	Complete	Complete	SCDOT	Boggs Paving	
03020-022	Multilane	Springhill Farm Road	\$46,379	Funded from CMAQ; Complete	Complete	Hold for Funding	Complete	
03020-023	Multilane	SC Highway 51	\$50,978	Design and Permitting; Added to 'PFP 3' list	Not set yet	Hold for Funding	Not awarded yet	
03020-002a	Intersection	SC Highway 5/Reservation Road	\$1,094,565	Complete	Complete	Campco Engineering	Rea Construction	
03020-002b	Intersection	Bird Street/University Drive	\$940,494	Complete	Complete	Campco Engineering	Rea Construction	
03020-002c	Intersection	SC Highway 49/Paraham Road	\$840,913	Complete	Complete	Campco Engineering	Rea Construction	
03020-002e	Intersection	Mount Gallant Road/Paraham Road	\$265,232	Complete	Complete	Campco Engineering	Rea Construction	
03020-002d	Intersection	SC Highway 55/Rhyne Road	\$831,427	Complete	Complete	STV	US Group	
03020-002h	Intersection	Shiloh Road/SC Highway 5	\$949,219	Complete	Complete	STV	Rea Construction	
03020-007a	Intersection	Adnah Church Road/SC Highway 161/ SC Highway 274	\$2,420,274	Complete	Complete	Florence & Hutcheson	Boggs Paving	
03020-007b	Intersection	Adnah Church Road/ SC Highway 5/Eastview Road	\$2,420,274	Complete	Complete	Florence & Hutcheson	Blythe Development	
03020-007c	Intersection	Eastview Road/McConnell's Hwy/Falls Road	\$2,420,274	Complete	Complete	Florence & Hutcheson	Boggs Paving	
03020-007d	Intersection	Falls Road/Robertson Road	\$0	Complete	Complete	SCDOT	SCDOT	
03020-007e	Intersection	Robertson Road/Neely Road	\$2,420,275	Complete	Complete	Florence & Hutcheson	Blythe Development	

The contents of this report are based on known quantities and conditions at the time information was made available and may or may not accurately show the cost schedule details or planned improvements resulting from this Pennies For Progress Program.

PENNIES FOR PROGRESS

Program 1					
Referendum Passed: 1997	Tax Collection began: 1st Qrt 1998	Referendum Budget: \$99,255,000	Total Cost: 189,846,087	Tax Expired: 4th Qrt 2004	Projects: 14
Program 2					
Referendum Passed: 2003	Tax Collection began: 1st Qrt 2005	Referendum Budget: \$173,000,000	Total Cost: 184,000,000	Tax Expired: 4th Qrt 2011	Projects: 25
Program 3					
Referendum Passed: 2011	Tax Collection began: 1st Qrt 2012	Referendum Budget: \$161,000,000	Total Cost: 170,000,000	Tax Expired: 1st Qrt 2018	Projects: 14
Program 4					
Referendum Passed: 2017	Tax Collection began: 2nd Qrt 2018	Referendum Budget: \$277,920,000		Tax Expires: 1st Qrt 2025	Projects: 16

Project Number	Project Type	Project Name	Total Project Budget	Project Status	Estimated Construction Completion	Design Engineer	Construction Company
03020-005c	Shoulder Widening	SC Highways 49/211/97/ Nimitz Road Loop Phase I	\$0	SC49 & 211, Nimitz Rd.Complete; Complete	Complete	Phase I - SCDOT	Granite Construction
03020-010	Three-Lane	White Street Realignment and Railroad Crossing	\$9,500,000	White St. construction completed. Quantz/Poe Streets RR Crossing is under construction. Rock Hill is Project Manager.	2018	City of Rock Hill (HDR Engineering)	Blythe Development
03020-011a	Three-Lane	McConnell's Highway	\$14,822,001	Under Construction. Completion Spring 2019.	2019	STV	Eagle Construction
03020-001	Three-Lane	Mount Gallant Road	\$8,389,835	Complete	Complete	Florence & Hutcheson	United Construction
03020-002f	Intersection	SC Highway 321/Ferguson Ridge Road/Ridge Road	\$1,952,098	Complete	Complete	STV	Blythe Development
03020-002g	Intersection	Porter Road/Firetower Road	\$753,337	Complete	Complete	STV	US Group
03020-002i	Intersection	SC Highway 324/Cameron Road/Gordon Road	\$1,835,032	Complete	Complete	STV	Boggs Paving
03020-002j	Intersection	Rawlinson Road	\$608,381	Complete	Complete	Campco Engineering	Rea Construction
03020-003	Multilane	SC Highway 55 East of Clover	\$10,315,446	Complete	Complete	HDR Engineering	Blythe Development
03020-004b	Two-Lane New Alignment	Fort Mill Southern Bypass Phase 2	\$17,000,000	Complete	Complete	STV	Triangle Grading and Paving
03020-004a	Two-Lane New Alignment	Fort Mill Southern Bypass Phase I	\$24,000,000	Complete	Complete	STV	Eagle Construction
03020-006	Two-Lane New Alignment	Tega Cay/Gold Hill Road Connector	\$10,000,000	Complete	Complete	Campco Engineering	Granite Construction
03020-008	Multilane	US Highway 21 (Catawba River Bridge)	\$2,624,688	Complete	Complete	STV	Rea Construction
03020-005	Shoulder Widening	SC Highways 49/211/97/ Nimitz Road Loop Phase 2	\$11,000,000	Hwy. 97 Under Construction	Fall 2018	Mulkey Engineering	Eagle Construction

The contents of this report are based on known quantities and conditions at the time information was made available and may or may not accurately show the cost schedule details or planned improvements resulting from this Pennies For Progress Program.

PENNIES FOR PROGRESS

Program 1								
Referendum Passed: 1997		Tax Collection began: 1st Qrt 1998		Referendum Budget: \$99,255,000		Total Cost: 189,846,087	Tax Expired: 4th Qrt 2004	Projects: 14
Program 2								
Referendum Passed: 2003		Tax Collection began: 1st Qrt 2005		Referendum Budget: \$173,000,000		Total Cost: 184,000,000	Tax Expired: 4th Qrt 2011	Projects: 25
Program 3								
Referendum Passed: 2011		Tax Collection began: 1st Qrt 2012		Referendum Budget: \$161,000,000		Total Cost: 170,000,000	Tax Expired: 1st Qrt 2018	Projects: 14
Program 4								
Referendum Passed: 2017		Tax Collection began: 2nd Qrt 2018		Referendum Budget: \$277,920,000			Tax Expires: 1st Qrt 2025	Projects: 16
Project Number	Project Type	Project Name	Total Project Budget	Project Status	Estimated Construction Completion	Design Engineer	Construction Company	
03020-012	Three-Lane	Mount Gallant Road	\$15,500,000	Finalizing Utility coordination and right of way acquisition. Bid anticipated in Spring 2019	2021	Transystems	Not awarded yet	

The contents of this report are based on known quantities and conditions at the time information was made available and may or may not accurately show the cost schedule details or planned improvements resulting from this Pennies For Progress Program.