

PENNIES FOR PROGRESS

Program 1								
Referendum Passed: 1997		Tax Collection began: 1st Qrt 1998		Referendum Budget: \$99,255,000		Total Cost: 189,846,087	Tax Expired: 4th Qrt 2004	Projects: 14
Program 2								
Referendum Passed: 2003		Tax Collection began: 1st Qrt 2005		Referendum Budget: \$173,000,000		Total Cost: 184,000,000	Tax Expired: 4th Qrt 2011	Projects: 25
Program 3								
Referendum Passed: 2011		Tax Collection began: 1st Qrt 2012		Referendum Budget: \$161,000,000		Total Cost: 170,000,000	Tax Expired: 1st Qrt 2018	Projects: 14
Program 4								
Referendum Passed: 2017		Tax Collection began: 2nd Qrt 2018		Referendum Budget: \$277,920,000			Tax Expires: 1st Qrt 2025	Projects: 16
Project Number	Project Type	Project Name	Total Project Budget	Project Status	Estimated Construction Completion	Design Engineer	Construction Company	
17228-002r	Resurfacing	Mount Gallant Road		Complete	Complete		Granite Contracting	
17228-002k1	Resurfacing	Farris Road		Complete	Complete		Lynches River	
17228-002t	Resurfacing	Oakridge Road		Complete	Complete		Lynches River	
17228-002d1	Resurfacing	Wood Road		Complete	Complete		Lynches River	
17228-002b	Resurfacing	Springsteen Road		Complete	Complete		Granite Contracting	
17228-002m	Resurfacing	New Gray Rock Road		Complete	Complete		Granite Contracting	
17228-002l1	Resurfacing	Harris Road		Complete	Complete		Granite Contracting	
17228-002v	Resurfacing	Old Friendship Road		Complete	Complete		Granite Contracting	
17228-002m1	Resurfacing	Magnolia Street		Complete	Complete		Granite	
17228-002u	Resurfacing	Hillcrest Drive		Complete	Complete		Granite	
17228-002b1	Resurfacing	Woodlawn Drive		Complete	Complete		Granite	
17228-013	Intersection	US 21 at Catawba Bapt Church	\$1,030,000	Complete	Complete	SCDOT		
17228-002a	Resurfacing	Cherry Road - Alumni Dr to Deas St		Complete	Complete		Granite	
17228-002e1	Resurfacing	Oak Pond Road		Complete	Complete		Granite	
17228-002z	Resurfacing	Beersheba Road		Complete	Complete		Lynches River	

The contents of this report are based on known quantities and conditions at the time information was made available and may or may not accurately show the cost schedule details or planned improvements resulting from this Pennies For Progress Program.

PENNIES FOR PROGRESS

Program 1								
Referendum Passed: 1997		Tax Collection began: 1st Qrt 1998		Referendum Budget: \$99,255,000		Total Cost: 189,846,087	Tax Expired: 4th Qrt 2004	Projects: 14
Program 2								
Referendum Passed: 2003		Tax Collection began: 1st Qrt 2005		Referendum Budget: \$173,000,000		Total Cost: 184,000,000	Tax Expired: 4th Qrt 2011	Projects: 25
Program 3								
Referendum Passed: 2011		Tax Collection began: 1st Qrt 2012		Referendum Budget: \$161,000,000		Total Cost: 170,000,000	Tax Expired: 1st Qrt 2018	Projects: 14
Program 4								
Referendum Passed: 2017		Tax Collection began: 2nd Qrt 2018		Referendum Budget: \$277,920,000			Tax Expires: 1st Qrt 2025	Projects: 16
Project Number	Project Type	Project Name	Total Project Budget	Project Status	Estimated Construction Completion	Design Engineer	Construction Company	
17228-004	Widening	Sutton/Spratt/FMSB - Widen (5 lanes) - I-77 to Railroad	\$23,130,000	30% Plans	2025	STV		
17228-002k	Resurfacing	Holbrook Road		Complete	Complete		Lynches River	
17228-002h1	Resurfacing	Love Road		Complete	Complete		Granite	
17228-002i1	Resurfacing	Fourth Street		Complete	Complete		Granite	
17228-002j	Resurfacing	Hunter Street		Complete	Complete		Granite	
17228-002o	Resurfacing	Miller Street		Complete	Complete		Granite	
17228-013	Intersection	US 21 at Hopewell PCA	\$1,030,000	Complete	Complete	SCDOT	Granite	
17228-013	Intersection	US 21 & McAllister Rd	\$1,030,000	Complete	Complete	SCDOT	Granite	
17228-005	Widening	SC 557 - Widen (3 lanes) - SC 55 to Kingsbury Road	\$25,520,000	30% Plans	2025	CECS		
17228-002y	Resurfacing	Love Street/Chappell Road		Complete	Complete		Granite	
17228-013	Intersection	US 21 & Benson Rd	\$1,030,000	Complete	Complete	SCDOT	Granite	
17228-015	Widening	US 21 - Widen (5 lanes) - Springfield Pkwy to SC 160	\$35,880,000	30% Plans	2026	Campco		
17228-002g	Resurfacing	Liberty Hill Road		Complete	Complete		Blythe Construction	
17228-002f1	Resurfacing	Colonial Road		Complete	Complete		Blythe Construction	
17228-002c	Resurfacing	Eden Terrace		Complete	Complete		Granite	

The contents of this report are based on known quantities and conditions at the time information was made available and may or may not accurately show the cost schedule details or planned improvements resulting from this Pennies For Progress Program.

PENNIES FOR PROGRESS

Program 1							
Referendum Passed: 1997	Tax Collection began: 1st Qrt 1998	Referendum Budget: \$99,255,000	Total Cost: 189,846,087	Tax Expired: 4th Qrt 2004	Projects: 14		
Program 2							
Referendum Passed: 2003	Tax Collection began: 1st Qrt 2005	Referendum Budget: \$173,000,000	Total Cost: 184,000,000	Tax Expired: 4th Qrt 2011	Projects: 25		
Program 3							
Referendum Passed: 2011	Tax Collection began: 1st Qrt 2012	Referendum Budget: \$161,000,000	Total Cost: 170,000,000	Tax Expired: 1st Qrt 2018	Projects: 14		
Program 4							
Referendum Passed: 2017	Tax Collection began: 2nd Qrt 2018	Referendum Budget: \$277,920,000		Tax Expires: 1st Qrt 2025	Projects: 16		
Project Number	Project Type	Project Name	Total Project Budget	Project Status	Estimated Construction Completion	Design Engineer	Construction Company
17228-002j1	Resurfacing	AO Jones Blvd.		Complete	Complete		Blythe Construction
17228-002a1	Resurfacing	East Madison Street		Complete	Complete		Granite
17228-002h	Resurfacing	Campbell Road		Complete	Complete		Granite
17228-002q	Resurfacing	Regent Parkway		Complete	Complete		Blythe Construction
17228-002c1	Resurfacing	Penshurst Rd		Complete	Complete		Blythe Construction
17228-003	Widening	Cel River/Red River - Widen (5 lanes) - Eden Terr to Dave Lyle Blvd	\$40,510,000	70% plans	2025	Mead and Hunt	
17228-002i	Resurfacing	Kingsbury Road		Complete	Complete		Sloan Construction
17228-002g1	Resurfacing	Kendrick Road		Complete	Complete		Sloan Construction
17228-013	Intersection	US 21 & Cannon Dr	\$1,030,000	Complete	Complete	SCDOT	Granite
17228-002p	Resurfacing	Grandview Road		Complete	Complete		Sloan Construction
17228-014	Widening	Bate Harvey Road Shoulder Widen and Resurface - Green Pond to SC557	\$2,950,000	Complete	Complete	Joel E. Wood & Associates	Sloan Construction
17228-002l	Resurfacing	Whites Road		Under Contract	2021		Sloan
17228-008	Intersection	US 321 & Kings Mountain Rd	\$1,940,000	Under Construction	2021	Campco	Eagle Construction
17228-010	Intersection	Sutton Rd & New Gray Rock (Turn Lanes)	\$3,000,000	Right of Way acquisition	2022	Michael Baker International	
17228-010	Intersection	Sutton Rd & Sam Smith (Turn Lanes)	\$3,000,000	Right of Way acquisition	2022	Michael Baker International	

The contents of this report are based on known quantities and conditions at the time information was made available and may or may not accurately show the cost schedule details or planned improvements resulting from this Pennies For Progress Program.

PENNIES FOR PROGRESS

Program 1								
Referendum Passed: 1997		Tax Collection began: 1st Qrt 1998		Referendum Budget: \$99,255,000		Total Cost: 189,846,087	Tax Expired: 4th Qrt 2004	Projects: 14
Program 2								
Referendum Passed: 2003		Tax Collection began: 1st Qrt 2005		Referendum Budget: \$173,000,000		Total Cost: 184,000,000	Tax Expired: 4th Qrt 2011	Projects: 25
Program 3								
Referendum Passed: 2011		Tax Collection began: 1st Qrt 2012		Referendum Budget: \$161,000,000		Total Cost: 170,000,000	Tax Expired: 1st Qrt 2018	Projects: 14
Program 4								
Referendum Passed: 2017		Tax Collection began: 2nd Qrt 2018		Referendum Budget: \$277,920,000			Tax Expires: 1st Qrt 2025	Projects: 16
Project Number	Project Type	Project Name	Total Project Budget	Project Status	Estimated Construction Completion	Design Engineer	Construction Company	
17228-002s	Resurfacing	Reservation Road		Under Construction	2021		Lynches River	
17228-002d	Resurfacing	Percival Road		Under Construction	2021		Lynches River	
17228-002n	Resurfacing	Main Street		Complete	Complete		Lynches River	
17228-003	Extension	Extend Galleria Blvd	\$40,510,000	Under Construction	2022	Mead and Hunt	Blythe Development	
17228-012	Intersection	Celanese Rd & US 21 (Cherry Rd)	\$1,590,000	Right of Way acquisition	2022	CMD Smith		
17228-011	Intersection	Flint Hill St. Community Drainage Improvements	\$4,570,000	Right of way plans	2023	Calyx		
17228-013	Intersection	US 21 & Springdale Rd	\$6,820,000	30% Plans	2024	KCI		
17228-002n1	Resurfacing	Woodlawn Street		Complete	Complete		Sloan Construction	
17228-002e	Resurfacing	Hwy. 49		Complete	2021		Sloan Construction	
17228-002x	Resurfacing	Hoodtown Road		Complete	Complete		In House - Public Works	
17228-002w	Resurfacing	Neely Store Road		Complete	Complete		Lynches River	
17228-007	Intersection	SC 49 / SC 274 / SC 557	\$7,300,000	Right of Way Acquisition	2023	Kimley-Horn		
17228-006	Widening	Extend Dry Run Rd. 1,500' towards Gold Hill Rd	\$2,830,000	Advertised for Bid	2022	HDR		
17228-016	Widening	Neely Road - Widen (3 lanes) - Robertson Rd to Crawford Rd	\$10,850,000	Negotiating Design Scope and Fee	N/A			
17228-002f	Resurfacing	Carson Road		Complete	Complete		Lynches River	

The contents of this report are based on known quantities and conditions at the time information was made available and may or may not accurately show the cost schedule details or planned improvements resulting from this Pennies For Progress Program.

PENNIES FOR PROGRESS

Program 1								
Referendum Passed: 1997		Tax Collection began: 1st Qrt 1998		Referendum Budget: \$99,255,000		Total Cost: 189,846,087	Tax Expired: 4th Qrt 2004	Projects: 14
Program 2								
Referendum Passed: 2003		Tax Collection began: 1st Qrt 2005		Referendum Budget: \$173,000,000		Total Cost: 184,000,000	Tax Expired: 4th Qrt 2011	Projects: 25
Program 3								
Referendum Passed: 2011		Tax Collection began: 1st Qrt 2012		Referendum Budget: \$161,000,000		Total Cost: 170,000,000	Tax Expired: 1st Qrt 2018	Projects: 14
Program 4								
Referendum Passed: 2017		Tax Collection began: 2nd Qrt 2018		Referendum Budget: \$277,920,000			Tax Expires: 1st Qrt 2025	Projects: 16
Project Number	Project Type	Project Name	Total Project Budget	Project Status	Estimated Construction Completion	Design Engineer	Construction Company	
17228-010	Intersection	Sutton Rd & Harris (Turn Lanes)	\$3,000,000	Right of Way acquisition	2023	Michael Baker International		

The contents of this report are based on known quantities and conditions at the time information was made available and may or may not accurately show the cost schedule details or planned improvements resulting from this Pennies For Progress Program.